

CONTRACTOR PROGRESS CLAIM

This is a Payment Claim under the Construction Contracts Act 2002

Our Job No: 1197
 Project Name: Gilmours Central - Seismic Upgrade
 Project Manager: Josh Forrest
 Financial Manager: Vignesh Prasad



We are compliant with the Construction Contracts Act 2002 and subsequent amendments. Specifically, the section of that Act that requires retention money to be held in a separate account and that we may inspect the accounts and the records in relation to retention money held by you.

CLIENT (Payer)	CONTRACTOR (Payee)	CLAIM REFERENCE
Attn: Owen Sanders	Kynoch Construction Ltd	Claim No. 1
To: Foodstuffs North Island Ltd	PO Box 12020, Palmerston North	Period From: 18/08/25
35 Landing Drive, Mangere	Manawatu 4414	Period To: 31/08/25
Auckland 2022	Phone: 06 350-6802	Payment Due: 20/09/25
Phone: 02 7480-9134		Client/Order:

CONTRACT WORKS

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
3120	Excavation and siteworks	64,504.78	0.00 %	0.00	0.00	0.00	64,504.78
3160	Demolition works	120,480.00	0.00 %	0.00	0.00	0.00	120,480.00
3210	Concrete and Formwork	256,840.78	0.00 %	0.00	0.00	0.00	256,840.78
3230	Pile Drilling	62,257.00	0.00 %	0.00	0.00	0.00	62,257.00
3350	Ply barrier under birdcage	22,500.00	0.00 %	0.00	0.00	0.00	22,500.00
3390	Provisional sum - Removal and reinstatement of fen	15,000.00	47.43 %	7,114.38	0.00	7,114.38	7,885.62
3420	Reinforcing steel	104,865.35	0.00 %	0.00	0.00	0.00	104,865.35
3510	Structural Steel	1,184,000.00	0.00 %	0.00	0.00	0.00	1,184,000.00
3730	Alum joinery and automatic doors	8,344.00	0.00 %	0.00	0.00	0.00	8,344.00
3810	Provisional sum - Carpentry General	80,000.00	0.00 %	0.00	0.00	0.00	80,000.00
3855	Temporary fencing and hoarding	40,160.00	0.00 %	0.00	0.00	0.00	40,160.00
4010	Removal and reinstatement of PIR panels	27,944.00	0.00 %	0.00	0.00	0.00	27,944.00
4035	Metal wall cladding	47,537.47	0.00 %	0.00	0.00	0.00	47,537.47

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
4065	Scaffolding and Encapsulation	893,343.50	0.00 %	0.00	0.00	0.00	893,343.50
4115	Relocation of stormwater, sewer and water	156,773.92	0.00 %	0.00	0.00	0.00	156,773.92
4120	Removal and reinstatement of aircon units	14,298.00	0.00 %	0.00	0.00	0.00	14,298.00
4125	Removal and reinstatement of chiller units	6,490.25	0.00 %	0.00	0.00	0.00	6,490.25
4130	Fire Sprinkler Alteration	200,000.00	0.00 %	0.00	0.00	0.00	200,000.00
4165	Temporary lighting below birdcage	35,429.00	0.00 %	0.00	0.00	0.00	35,429.00
4225	Suspended Ceilings	68,026.70	0.00 %	0.00	0.00	0.00	68,026.70
4325	Concrete driveway - 200mm thick	30,800.00	0.00 %	0.00	0.00	0.00	30,800.00
4355	Asphalt prep and hotmix	24,860.00	0.00 %	0.00	0.00	0.00	24,860.00
4810	Provisional sum - Remedial works to interior walls	25,000.00	0.00 %	0.00	0.00	0.00	25,000.00
4850	Provisional sum - Services	40,000.00	0.00 %	0.00	0.00	0.00	40,000.00
5020	Temporary office - in store	37,607.20	0.00 %	0.00	0.00	0.00	37,607.20
5040	Temporary Driveway	50,565.00	70.00 %	35,395.50	0.00	35,395.50	15,169.50
5090	Temporary ablution blocks, office and lunchroom	54,865.97	0.00 %	0.00	0.00	0.00	54,865.97
5410	Preliminary and General	250,000.00	2.50 %	6,250.00	0.00	6,250.00	243,750.00
9000	Contract Margin	250,000.00	2.50 %	6,250.00	0.00	6,250.00	243,750.00
Blue indicates off site materials included		4,172,492.92		55,009.88	0.00	55,009.88	4,117,483.04

VARIATION WORKS

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
1	(U) Birdnetting in ambient area		11,169.55	0.00 %	0.00	0.00	0.00	11,169.55
2	(U) Manawatu security fencing		10,069.49	100.00 %	10,069.49	0.00	10,069.49	0.00
3	(U) Cost transfer from extension contract		194,158.11	2.70 %	5,238.02	0.00	5,238.02	188,920.09
			215,397.15		15,307.51	0.00	15,307.51	200,089.64

CONTRACT SUMMARY

<u>Description</u>	<u>Contract</u>	<u>PTD</u>	<u>Previous</u>	<u>Current</u>
Original Contract:	4,172,492.92	55,009.88	0.00	55,009.88
Variations:	215,397.15	15,307.51	0.00	15,307.51
Revised Contract:	4,387,890.07	70,317.39	0.00	70,317.39
Less Retentions:		3,515.87	0.00	3,515.87
Certified Payments:		66,801.52	0.00	66,801.52

PAYMENT DETAILS

Claim Amount:	66,801.52
Add GST	10,020.23
Payment Amount:	76,821.75
Payment Due:	20/09/25

CLIENT AUTHORISATION

Approved By: _____

Signature: _____

Date: _____

Please approve and return a signed and dated copy to Vignesh Prasad (vignesh@kynochconstruction.co.nz) as soon as possible.