

CONTRACTOR PROGRESS CLAIM

This is a Payment Claim under the Construction Contracts Act 2002

Our Job No: 1197
 Project Name: Gilmours Central - Seismic Upgrade
 Project Manager: Josh Forrest
 Financial Manager: Vignesh Prasad



We are compliant with the Construction Contracts Act 2002 and subsequent amendments. Specifically, the section of that Act that requires retention money to be held in a separate account and that we may inspect the accounts and the records in relation to retention money held by you.

CLIENT (Payer)

Attn: Owen Sanders
To: Foodstuffs North Island Ltd
 35 Landing Drive, Mangere
 Auckland 2022
 Phone: 02 7480-9134

CONTRACTOR (Payee)

Kynoch Construction Ltd
 PO Box 12020, Palmerston North
 Manawatu 4414
 Phone: 06 350-6802

CLAIM REFERENCE

Claim No. 3
 Period From: 01/10/25
 Period To: 31/10/25
 Payment Due: 20/11/25
 Client/Order:

CONTRACT WORKS

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
3120	Excavation and siteworks	64,504.78	14.33 %	9,244.00	0.00	9,244.00	55,260.78
3160	Demolition works	120,480.00	0.00 %	0.00	0.00	0.00	120,480.00
3210	Concrete and Formwork	256,840.78	3.80 %	9,759.95	0.00	9,759.95	247,080.83
3230	Pile Drilling	62,257.00	100.00 %	62,257.00	0.00	62,257.00	0.00
3350	Ply barrier under birdcage	22,500.00	15.33 %	3,450.00	0.00	3,450.00	19,050.00
3390	Provisional sum - Removal and reinstatement of fen	15,000.00	35.90 %	5,384.38	5,384.38	0.00	9,615.62
3420	Reinforcing steel	104,865.35	47.93 %	50,258.40	0.00	50,258.40	54,606.95
3510	Structural Steel	1,184,000.00	0.00 %	0.00	0.00	0.00	1,184,000.00
3730	Alum joinery and automatic doors	8,344.00	0.00 %	0.00	0.00	0.00	8,344.00
3810	Provisional sum - Carpentry General	80,000.00	3.07 %	2,454.38	0.00	2,454.38	77,545.62
3855	Temporary fencing and hoarding	40,160.00	19.05 %	7,650.00	0.00	7,650.00	32,510.00
4010	Removal and reinstatement of PIR panels	27,944.00	0.00 %	0.00	0.00	0.00	27,944.00
4035	Metal wall cladding	47,537.47	0.00 %	0.00	0.00	0.00	47,537.47

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
4065	Scaffolding and Encapsulation	893,343.50	11.75 %	105,000.00	0.00	105,000.00	788,343.50
4115	Relocation of stormwater, sewer and water	156,773.92	79.44 %	124,535.00	124,535.00	0.00	32,238.92
4120	Removal and reinstatement of aircon units	14,298.00	0.00 %	0.00	0.00	0.00	14,298.00
4125	Removal and reinstatement of chiller units	6,490.25	0.00 %	0.00	0.00	0.00	6,490.25
4130	Fire Sprinkler Alteration	200,000.00	5.50 %	11,003.61	0.00	11,003.61	188,996.39
4165	Temporary lighting below birdcage	35,429.00	0.00 %	0.00	0.00	0.00	35,429.00
4225	Suspended Ceilings	68,026.70	0.00 %	0.00	0.00	0.00	68,026.70
4325	Concrete driveway - 200mm thick	30,800.00	0.00 %	0.00	0.00	0.00	30,800.00
4355	Asphalt prep and hotmix	24,860.00	0.00 %	0.00	0.00	0.00	24,860.00
4810	Provisional sum - Remedial works to interior walls	25,000.00	0.00 %	0.00	0.00	0.00	25,000.00
4850	Provisional sum - Services	40,000.00	0.00 %	0.00	0.00	0.00	40,000.00
5020	Temporary office - in store	37,607.20	0.00 %	0.00	0.00	0.00	37,607.20
5040	Temporary Driveway	50,565.00	70.00 %	35,395.50	35,395.50	0.00	15,169.50
5090	Temporary ablution blocks, office and lunchroom	54,865.97	21.58 %	11,837.77	8,281.79	3,555.98	43,028.20
5410	Preliminary and General	250,000.00	7.50 %	18,750.00	10,000.00	8,750.00	231,250.00
9000	Contract Margin	250,000.00	7.50 %	18,750.00	10,000.00	8,750.00	231,250.00
Blue indicates off site materials included		4,172,492.92		475,729.99	193,596.67	282,133.32	3,696,762.93

VARIATION WORKS

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
1	(U) Birdnetting in ambient area		11,169.55	100.00 %	11,169.55	0.00	11,169.55	0.00
2	(U) Manawatu security fencing		10,069.49	100.00 %	10,069.49	10,069.49	0.00	0.00
3	(U) Cost transfer from extension contract		47,328.73	77.31 %	36,590.97	36,590.97	0.00	10,737.76
4	(U) Move mechanical duct - as requested by ops team		1,476.09	100.00 %	1,476.09	1,476.09	0.00	0.00
5	(U) Tidy existing cabling in canopy area		4,322.01	100.00 %	4,322.01	4,322.01	0.00	0.00
6	(U) Additional excavation - Temporary driveway		10,974.02	100.00 %	10,974.02	9,895.62	1,078.40	0.00
7	(U) Remove existing roof static line		231.00	100.00 %	231.00	0.00	231.00	0.00
8	(U) Structural steel - Construction drawing changes		102,009.77	0.00 %	0.00	0.00	0.00	102,009.77
9	(U) Silvester Clark - Temporary Propping Design		1,896.51	100.00 %	1,896.51	0.00	1,896.51	0.00
10	(U) Earthing - Kiosk		2,401.07	0.00 %	0.00	0.00	0.00	2,401.07
11	(U) Septic tank cleaning		2,842.33	100.00 %	2,842.33	0.00	2,842.33	0.00
12	(U) Additional excavation - Terra Civil		47,682.90	100.00 %	47,682.90	0.00	47,682.90	0.00

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
13	(U) Temporary road maintenance		3,228.22	100.00 %	3,228.22	0.00	3,228.22	0.00
14	(U) Additional grating and steel for roof platform		12,092.77	0.00 %	0.00	0.00	0.00	12,092.77
15	(U) Footing - Additional width excavated		16,952.61	100.00 %	16,952.61	0.00	16,952.61	0.00
			274,677.07		147,435.70	62,354.18	85,081.52	127,241.37

CONTRACT SUMMARY

Description	Contract	PTD	Previous	Current	PAYMENT DETAILS	
Original Contract:	4,172,492.92	475,729.99	193,596.67	282,133.32	Claim Amount:	348,854.10
Variations:	274,677.07	147,435.70	62,354.18	85,081.52	Add GST	52,328.12
Revised Contract:	4,447,169.99	623,165.69	255,950.85	367,214.84	Payment Amount:	401,182.22
Less Retentions:		41,158.28	22,797.54	18,360.74	Payment Due:	20/11/25
Certified Payments:		582,007.41	233,153.31	348,854.10		

CLIENT AUTHORISATION

Approved By: _____ Signature: _____ Date: _____

Please approve and return a signed and dated copy to Vignesh Prasad (vignesh@kynochconstruction.co.nz) as soon as possible.