

CONTRACTOR PROGRESS CLAIM

This is a Payment Claim under the Construction Contracts Act 2002

Our Job No: 1197
 Project Name: Gilmours Central - Seismic Upgrade
 Project Manager: Josh Forrest
 Financial Manager: Vignesh Prasad



We are compliant with the Construction Contracts Act 2002 and subsequent amendments. Specifically, the section of that Act that requires retention money to be held in a separate account and that we may inspect the accounts and the records in relation to retention money held by you.

CLIENT (Payer)

Attn: Owen Sanders
To: Foodstuffs North Island Ltd
 35 Landing Drive, Mangere
 Auckland 2022
 Phone: 02 7480-9134

CONTRACTOR (Payee)

Kynoch Construction Ltd
 PO Box 12020, Palmerston North
 Manawatu 4414
 Phone: 06 350-6802

CLAIM REFERENCE

Claim No. 6
 Period From: 01/01/26
 Period To: 31/01/26
 Payment Due: 20/02/26
 Client/Order:

CONTRACT WORKS

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
3120	Excavation and siteworks	64,504.78	14.33 %	9,244.00	9,244.00	0.00	55,260.78
3160	Demolition works	120,480.00	33.37 %	40,205.00	23,755.00	16,450.00	80,275.00
3210	Concrete and Formwork	256,840.78	32.84 %	84,338.74	84,338.74	0.00	172,502.04
3230	Pile Drilling	62,257.00	100.00 %	62,257.00	62,257.00	0.00	0.00
3350	Ply barrier under birdcage	22,500.00	60.04 %	13,510.11	8,756.25	4,753.86	8,989.89
3390	Provisional sum - Removal and reinstatement of fen	15,000.00	41.23 %	6,185.11	6,185.11	0.00	8,814.89
3420	Reinforcing steel	104,865.35	59.78 %	62,691.37	62,691.37	0.00	42,173.98
3510	Structural Steel	1,184,000.00	27.92 %	330,572.40	64,875.88	265,696.52	853,427.60
3730	Alum joinery and automatic doors	8,344.00	0.00 %	0.00	0.00	0.00	8,344.00
3810	Provisional sum - Carpentry General	80,000.00	6.82 %	5,457.38	5,457.38	0.00	74,542.62
3855	Temporary fencing and hoarding	40,160.00	28.50 %	11,445.60	7,650.00	3,795.60	28,714.40
4010	Removal and reinstatement of PIR panels	27,944.00	0.00 %	0.00	0.00	0.00	27,944.00
4035	Metal wall cladding	47,537.47	0.00 %	0.00	0.00	0.00	47,537.47

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
4065	Scaffolding and Encapsulation	893,343.50	52.56 %	469,500.00	335,000.00	134,500.00	423,843.50
4115	Relocation of stormwater, sewer and water	156,773.92	100.00 %	156,773.92	156,773.92	0.00	0.00
4120	Removal and reinstatement of aircon units	14,298.00	45.57 %	6,516.00	6,516.00	0.00	7,782.00
4125	Removal and reinstatement of chiller units	6,490.25	0.00 %	0.00	0.00	0.00	6,490.25
4130	Fire Sprinkler Alteration	200,000.00	12.29 %	24,588.76	24,588.76	0.00	175,411.24
4165	Temporary lighting below birdcage	35,429.00	65.00 %	23,028.85	23,028.85	0.00	12,400.15
4225	Suspended Ceilings	68,026.70	0.00 %	0.00	0.00	0.00	68,026.70
4325	Concrete driveway - 200mm thick	30,800.00	0.00 %	0.00	0.00	0.00	30,800.00
4355	Asphalt prep and hotmix	24,860.00	0.00 %	0.00	0.00	0.00	24,860.00
4810	Provisional sum - Remedial works to interior walls	25,000.00	0.00 %	0.00	0.00	0.00	25,000.00
4850	Provisional sum - Services	40,000.00	37.72 %	15,089.73	15,089.73	0.00	24,910.27
5020	Temporary office - in store	37,607.20	100.00 %	37,607.20	37,607.20	0.00	0.00
5040	Temporary Driveway	50,565.00	70.00 %	35,395.50	35,395.50	0.00	15,169.50
5090	Temporary ablution blocks, office and lunchroom	54,865.97	71.29 %	39,112.56	36,006.58	3,105.98	15,753.41
5410	Preliminary and General	250,000.00	28.75 %	71,875.00	50,000.00	21,875.00	178,125.00
9000	Contract Margin	250,000.00	28.75 %	71,875.00	50,000.00	21,875.00	178,125.00
Blue indicates off site materials included		4,172,492.92		1,577,269.23	1,105,217.27	472,051.96	2,595,223.69

VARIATION WORKS

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
1	(U) Birdnetting in ambient area		11,169.55	100.00 %	11,169.55	11,169.55	0.00	0.00
2	(U) Manawatu security fencing		10,069.49	100.00 %	10,069.49	10,069.49	0.00	0.00
3	(U) Cost transfer from extension contract		47,328.73	77.31 %	36,590.97	36,590.97	0.00	10,737.76
4	(U) Move mechanical duct - as requested by ops team		1,476.09	100.00 %	1,476.09	1,476.09	0.00	0.00
5	(U) Tidy existing cabling in canopy area		4,322.01	100.00 %	4,322.01	4,322.01	0.00	0.00
6	(U) Additional excavation - Temporary driveway		10,974.02	100.00 %	10,974.02	10,974.02	0.00	0.00
7	(U) Remove existing roof static line		231.00	100.00 %	231.00	231.00	0.00	0.00
8	(U) Structural steel - Construction drawing changes		83,968.46	8.00 %	6,717.50	3,635.00	3,082.50	77,250.96
9	(U) Silvester Clark - Temporary Propping Design		1,896.51	100.00 %	1,896.51	1,896.51	0.00	0.00
10	(U) Earthing - Kiosk		2,401.07	0.00 %	0.00	0.00	0.00	2,401.07
11	(U) Septic tank cleaning		2,842.33	100.00 %	2,842.33	2,842.33	0.00	0.00
12	(U) Additional excavation - Terra Civil		47,682.90	80.00 %	38,146.32	38,146.32	0.00	9,536.58

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
13	(U) Temporary road maintenance		3,228.22	100.00 %	3,228.22	3,228.22	0.00	0.00
15	(U) Footing - Additional width excavated		16,952.61	80.00 %	13,562.09	13,562.09	0.00	3,390.52
16	(U) Trimming/flush cutting existing beam		9,790.10	100.00 %	9,790.10	9,790.10	0.00	0.00
18	(U) Rental charges for 2x containers (November)		1,295.09	100.00 %	1,295.09	1,295.09	0.00	0.00
19	(U) Replacement HD bolts for grid line 7		1,507.56	100.00 %	1,507.56	1,507.56	0.00	0.00
22	(U) Underpinning in GL-7 (Spraycrete)		7,715.40	100.00 %	7,715.40	7,715.40	0.00	0.00
23	(U) Temporary office - credit		-17,558.70	100.00 %	-17,558.70	-17,558.70	0.00	0.00
24	(U) Septic tank disposal - November		2,944.67	100.00 %	2,944.67	2,944.67	0.00	0.00
26	(U) Ops team - Storage units		2,956.68	100.00 %	2,956.68	2,956.68	0.00	0.00
27	(U) Relocating furniture in mezzanine - Dayworks		1,472.62	100.00 %	1,472.62	1,472.62	0.00	0.00
28	(U) Additional container for ops team		543.60	100.00 %	543.60	543.60	0.00	0.00
29	(U) Portacom toilets drainage connection		3,273.62	100.00 %	3,273.62	3,273.62	0.00	0.00
30	(U) Emergency Lighting Controls - Extension		1,343.27	0.00 %	0.00	0.00	0.00	1,343.27
31	(U) Citi-box containers rental charges		1,313.32	100.00 %	1,313.32	0.00	1,313.32	0.00
32	(U) Portacom - Unblock ablution block		485.10	100.00 %	485.10	0.00	485.10	0.00
			261,625.32		156,965.16	152,084.24	4,880.92	104,660.16

CONTRACT SUMMARY

Description	Contract	PTD	Previous	Current	PAYMENT DETAILS	
Original Contract:	4,172,492.92	1,577,269.23	1,105,217.27	472,051.96	Claim Amount:	468,586.56
Variations:	261,625.32	156,965.16	152,084.24	4,880.92	Add GST	70,287.98
Revised Contract:	4,434,118.24	1,734,234.39	1,257,301.51	476,932.88	Payment Amount:	538,874.54
Less Retentions:		72,849.10	64,502.78	8,346.32	Payment Due:	20/02/26
Certified Payments:		1,661,385.29	1,192,798.73	468,586.56		

CLIENT AUTHORISATION

Approved By: _____ Signature: _____ Date: _____

Please approve and return a signed and dated copy to Vignesh Prasad (vignesh@kynochconstruction.co.nz) as soon as possible.