

CONTRACTOR PROGRESS CLAIM

This is a Payment Claim under the Construction Contracts Act 2002

Our Job No: 1197
 Project Name: Gilmours Central - Seismic Upgrade
 Project Manager: Josh Forrest
 Financial Manager: Vignesh Prasad



We are compliant with the Construction Contracts Act 2002 and subsequent amendments. Specifically, the section of that Act that requires retention money to be held in a separate account and that we may inspect the accounts and the records in relation to retention money held by you.

CLIENT (Payer)

Attn: Owen Sanders
To: Foodstuffs North Island Ltd
 35 Landing Drive, Mangere
 Auckland 2022
 Phone: 02 7480-9134

CONTRACTOR (Payee)

Kynoch Construction Ltd
 PO Box 12020, Palmerston North
 Manawatu 4414
 Phone: 06 350-6802

CLAIM REFERENCE

Claim No. 7
 Period From: 01/02/26
 Period To: 28/02/26
 Payment Due: 20/03/26
 Client/Order:

CONTRACT WORKS

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
3120	Excavation and siteworks	64,504.78	14.33 %	9,244.00	9,244.00	0.00	55,260.78
3160	Demolition works	120,480.00	42.50 %	51,204.00	40,205.00	10,999.00	69,276.00
3210	Concrete and Formwork	256,840.78	32.84 %	84,338.74	84,338.74	0.00	172,502.04
3230	Pile Drilling	62,257.00	100.00 %	62,257.00	62,257.00	0.00	0.00
3350	Ply barrier under birdcage	22,500.00	75.00 %	16,875.00	13,510.11	3,364.89	5,625.00
3390	Provisional sum - Removal and reinstatement of fen	15,000.00	41.23 %	6,185.11	6,185.11	0.00	8,814.89
3420	Reinforcing steel	104,865.35	59.78 %	62,691.37	62,691.37	0.00	42,173.98
3510	Structural Steel	1,184,000.00	35.12 %	415,798.80	330,572.40	85,226.40	768,201.20
3730	Alum joinery and automatic doors	8,344.00	0.00 %	0.00	0.00	0.00	8,344.00
3810	Provisional sum - Carpentry General	80,000.00	6.82 %	5,457.38	5,457.38	0.00	74,542.62
3855	Temporary fencing and hoarding	40,160.00	28.50 %	11,445.60	11,445.60	0.00	28,714.40
4010	Removal and reinstatement of PIR panels	27,944.00	0.00 %	0.00	0.00	0.00	27,944.00
4035	Metal wall cladding	47,537.47	0.00 %	0.00	0.00	0.00	47,537.47

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
4065	Scaffolding and Encapsulation	893,343.50	60.19 %	537,689.50	469,500.00	68,189.50	355,654.00
4115	Relocation of stormwater, sewer and water	156,773.92	100.00 %	156,773.92	156,773.92	0.00	0.00
4120	Removal and reinstatement of aircon units	14,298.00	45.57 %	6,516.00	6,516.00	0.00	7,782.00
4125	Removal and reinstatement of chiller units	6,490.25	0.00 %	0.00	0.00	0.00	6,490.25
4130	Fire Sprinkler Alteration	200,000.00	12.29 %	24,588.76	24,588.76	0.00	175,411.24
4165	Temporary lighting below birdcage	35,429.00	75.00 %	26,571.75	23,028.85	3,542.90	8,857.25
4225	Suspended Ceilings	68,026.70	0.00 %	0.00	0.00	0.00	68,026.70
4325	Concrete driveway - 200mm thick	30,800.00	0.00 %	0.00	0.00	0.00	30,800.00
4355	Asphalt prep and hotmix	24,860.00	0.00 %	0.00	0.00	0.00	24,860.00
4810	Provisional sum - Remedial works to interior walls	25,000.00	0.00 %	0.00	0.00	0.00	25,000.00
4850	Provisional sum - Services	40,000.00	37.72 %	15,089.73	15,089.73	0.00	24,910.27
5020	Temporary office - in store	37,607.20	100.00 %	37,607.20	37,607.20	0.00	0.00
5040	Temporary Driveway	50,565.00	70.00 %	35,395.50	35,395.50	0.00	15,169.50
5090	Temporary ablution blocks, office and lunchroom	54,865.97	76.40 %	41,917.95	39,112.56	2,805.39	12,948.02
5410	Preliminary and General	250,000.00	35.00 %	87,500.00	71,875.00	15,625.00	162,500.00
9000	Contract Margin	250,000.00	35.00 %	87,500.00	71,875.00	15,625.00	162,500.00
Blue indicates off site materials included		4,172,492.92		1,782,647.31	1,577,269.23	205,378.08	2,389,845.61

VARIATION WORKS

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
1	(U) Birdnetting in ambient area		11,169.55	100.00 %	11,169.55	11,169.55	0.00	0.00
2	(U) Manawatu security fencing		10,069.49	100.00 %	10,069.49	10,069.49	0.00	0.00
3	(U) Cost transfer from extension contract		47,328.73	77.31 %	36,590.97	36,590.97	0.00	10,737.76
4	(U) Move mechanical duct - as requested by ops team		1,476.09	100.00 %	1,476.09	1,476.09	0.00	0.00
5	(U) Tidy existing cabling in canopy area		4,322.01	100.00 %	4,322.01	4,322.01	0.00	0.00
6	(U) Additional excavation - Temporary driveway		10,974.02	100.00 %	10,974.02	10,974.02	0.00	0.00
7	(U) Remove existing roof static line		231.00	100.00 %	231.00	231.00	0.00	0.00
8	(U) Structural steel - Construction drawing changes		83,968.46	8.00 %	6,717.50	6,717.50	0.00	77,250.96
9	(U) Silvester Clark - Temporary Propping Design		1,896.51	100.00 %	1,896.51	1,896.51	0.00	0.00
10	(U) Earthing - Kiosk		2,401.07	100.00 %	2,401.07	0.00	2,401.07	0.00
11	(U) Septic tank cleaning		2,842.33	100.00 %	2,842.33	2,842.33	0.00	0.00
12	(U) Additional excavation - Terra Civil		45,794.28	100.00 %	45,794.28	38,146.32	7,647.96	0.00

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
13	(U) Temporary road maintenance		3,228.22	100.00 %	3,228.22	3,228.22	0.00	0.00
15	(U) Footing - Additional width excavated		16,250.95	100.00 %	16,250.95	13,562.09	2,688.86	0.00
16	(U) Trimming/flush cutting existing beam		9,790.10	100.00 %	9,790.10	9,790.10	0.00	0.00
17	(U) Additional reinforcing steel		29,391.74	0.00 %	0.00	0.00	0.00	29,391.74
18	(U) Rental charges for 2x containers (November)		1,295.09	100.00 %	1,295.09	1,295.09	0.00	0.00
19	(U) Replacement HD bolts for grid line 7		1,507.56	100.00 %	1,507.56	1,507.56	0.00	0.00
22	(U) Underpinning in GL-7 (Spraycrete)		7,715.40	100.00 %	7,715.40	7,715.40	0.00	0.00
23	(U) Temporary office - credit		-17,558.70	100.00 %	-17,558.70	-17,558.70	0.00	0.00
24	(U) Septic tank disposal - November		2,944.67	100.00 %	2,944.67	2,944.67	0.00	0.00
26	(U) Ops team - Storage units		2,956.68	100.00 %	2,956.68	2,956.68	0.00	0.00
27	(U) Relocating furniture in mezzanine - Dayworks		1,472.62	100.00 %	1,472.62	1,472.62	0.00	0.00
28	(U) Additional container for ops team		543.60	100.00 %	543.60	543.60	0.00	0.00
29	(U) Portacom toilets drainage connection		3,273.62	100.00 %	3,273.62	3,273.62	0.00	0.00
30	(U) Emergency Lighting Controls - Extension		1,343.27	100.00 %	1,343.27	0.00	1,343.27	0.00
31	(U) Citi-box containers rental charges		1,313.32	100.00 %	1,313.32	1,313.32	0.00	0.00
32	(U) Portacom - Unblock ablution block		485.10	100.00 %	485.10	485.10	0.00	0.00
			288,426.78		171,046.32	156,965.16	14,081.16	117,380.46

CONTRACT SUMMARY

Description	Contract	PTD	Previous	Current	PAYMENT DETAILS	
Original Contract:	4,172,492.92	1,782,647.31	1,577,269.23	205,378.08	Claim Amount:	215,618.71
Variations:	288,426.78	171,046.32	156,965.16	14,081.16	Add GST	32,342.81
Revised Contract:	4,460,919.70	1,953,693.63	1,734,234.39	219,459.24	Payment Amount:	247,961.52
Less Retentions:		76,689.63	72,849.10	3,840.53	Payment Due:	20/03/26
Certified Payments:		1,877,004.00	1,661,385.29	215,618.71		

CLIENT AUTHORISATION

Approved By: _____ Signature: _____ Date: _____

Please approve and return a signed and dated copy to Vignesh Prasad (vignesh@kynochconstruction.co.nz) as soon as possible.