

CONTRACTOR PROGRESS CLAIM

This is a Payment Claim under the Construction Contracts Act 2002

Our Job No: 1197
 Project Name: Gilmours Central - Seismic Upgrade
 Project Manager: Josh Forrest
 Financial Manager: Vignesh Prasad



We are compliant with the Construction Contracts Act 2002 and subsequent amendments. Specifically, the section of that Act that requires retention money to be held in a separate account and that we may inspect the accounts and the records in relation to retention money held by you.

CLIENT (Payer)

Attn: Owen Sanders
To: Foodstuffs North Island Ltd
 35 Landing Drive, Mangere
 Auckland 2022
 Phone: 02 7480-9134

CONTRACTOR (Payee)

Kynoch Construction Ltd
 PO Box 12020, Palmerston North
 Manawatu 4414
 Phone: 06 350-6802

CLAIM REFERENCE

Claim No. 8
 Period From: 01/03/26
 Period To: 31/03/26
 Payment Due: 20/04/26
 Client/Order:

CONTRACT WORKS

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
3120	Excavation and siteworks	64,504.78	14.33 %	9,244.00	9,244.00	0.00	55,260.78
3160	Demolition works	120,480.00	50.00 %	60,240.00	51,204.00	9,036.00	60,240.00
3210	Concrete and Formwork	256,840.78	32.84 %	84,338.74	84,338.74	0.00	172,502.04
3230	Pile Drilling	62,257.00	100.00 %	62,257.00	62,257.00	0.00	0.00
3350	Ply barrier under birdcage	22,500.00	90.00 %	20,250.00	16,875.00	3,375.00	2,250.00
3390	Provisional sum - Removal and reinstatement of fen	15,000.00	43.19 %	6,477.80	6,185.11	292.69	8,522.20
3420	Reinforcing steel	104,865.35	59.78 %	62,691.37	62,691.37	0.00	42,173.98
3510	Structural Steel	1,184,000.00	46.01 %	544,804.00	415,798.80	129,005.20	639,196.00
3730	Alum joinery and automatic doors	8,344.00	0.00 %	0.00	0.00	0.00	8,344.00
3810	Provisional sum - Carpentry General	80,000.00	18.51 %	14,809.99	5,457.38	9,352.61	65,190.01
3855	Temporary fencing and hoarding	40,160.00	45.00 %	18,072.00	11,445.60	6,626.40	22,088.00
4010	Removal and reinstatement of PIR panels	27,944.00	0.00 %	0.00	0.00	0.00	27,944.00
4035	Metal wall cladding	47,537.47	0.00 %	0.00	0.00	0.00	47,537.47

Ref	Item Description	Value	%	PTD	Prev	Current	Balance
4065	Scaffolding and Encapsulation	893,343.50	67.91 %	606,648.49	537,689.50	68,958.99	286,695.01
4115	Relocation of stormwater, sewer and water	156,773.92	100.00 %	156,773.92	156,773.92	0.00	0.00
4120	Removal and reinstatement of aircon units	14,298.00	45.57 %	6,516.00	6,516.00	0.00	7,782.00
4125	Removal and reinstatement of chiller units	6,490.25	0.00 %	0.00	0.00	0.00	6,490.25
4130	Fire Sprinkler Alteration	200,000.00	27.50 %	55,004.60	24,588.76	30,415.84	144,995.40
4165	Temporary lighting below birdcage	35,429.00	85.00 %	30,114.65	26,571.75	3,542.90	5,314.35
4225	Suspended Ceilings	68,026.70	0.00 %	0.00	0.00	0.00	68,026.70
4325	Concrete driveway - 200mm thick	30,800.00	0.00 %	0.00	0.00	0.00	30,800.00
4355	Asphalt prep and hotmix	24,860.00	0.00 %	0.00	0.00	0.00	24,860.00
4810	Provisional sum - Remedial works to interior walls	25,000.00	56.13 %	14,033.25	0.00	14,033.25	10,966.75
4850	Provisional sum - Services	40,000.00	47.20 %	18,880.44	15,089.73	3,790.71	21,119.56
5020	Temporary office - in store	37,607.20	100.00 %	37,607.20	37,607.20	0.00	0.00
5040	Temporary Driveway	50,565.00	70.00 %	35,395.50	35,395.50	0.00	15,169.50
5090	Temporary ablution blocks, office and lunchroom	54,865.97	81.50 %	44,715.77	41,917.95	2,797.82	10,150.20
5410	Preliminary and General	250,000.00	42.50 %	106,250.00	87,500.00	18,750.00	143,750.00
9000	Contract Margin	250,000.00	42.50 %	106,250.00	87,500.00	18,750.00	143,750.00
Blue indicates off site materials included		4,172,492.92		2,101,374.72	1,782,647.31	318,727.41	2,071,118.20

VARIATION WORKS

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
1	(U) Birdnetting in ambient area		11,169.55	100.00 %	11,169.55	11,169.55	0.00	0.00
2	(U) Manawatu security fencing		10,069.49	100.00 %	10,069.49	10,069.49	0.00	0.00
3	(U) Cost transfer from extension contract		47,328.73	77.31 %	36,590.97	36,590.97	0.00	10,737.76
4	(U) Move mechanical duct - as requested by ops team		1,476.09	100.00 %	1,476.09	1,476.09	0.00	0.00
5	(U) Tidy existing cabling in canopy area		4,322.01	100.00 %	4,322.01	4,322.01	0.00	0.00
6	(U) Additional excavation - Temporary driveway		10,974.02	100.00 %	10,974.02	10,974.02	0.00	0.00
7	(U) Remove existing roof static line		231.00	100.00 %	231.00	231.00	0.00	0.00
8	(U) Structural steel - Construction drawing changes		83,968.46	50.00 %	41,984.23	6,717.50	35,266.73	41,984.23
9	(U) Silvester Clark - Temporary Propping Design		1,896.51	100.00 %	1,896.51	1,896.51	0.00	0.00
10	(U) Earthing - Kiosk		2,401.07	100.00 %	2,401.07	2,401.07	0.00	0.00
11	(U) Septic tank cleaning		2,842.33	100.00 %	2,842.33	2,842.33	0.00	0.00
12	(U) Additional excavation - Terra Civil		45,794.28	100.00 %	45,794.28	45,794.28	0.00	0.00

CTC#	Item Description	Client Ref	Value	%	PTD	Prev	Current	Balance
13	(U) Temporary road maintenance		3,228.22	100.00 %	3,228.22	3,228.22	0.00	0.00
15	(U) Footing - Additional width excavated		16,250.95	100.00 %	16,250.95	16,250.95	0.00	0.00
16	(U) Trimming/flush cutting existing beam		9,790.10	100.00 %	9,790.10	9,790.10	0.00	0.00
17	(U) Additional reinforcing steel		29,391.74	0.00 %	0.00	0.00	0.00	29,391.74
18	(U) Rental charges for 2x containers (November)		1,295.09	100.00 %	1,295.09	1,295.09	0.00	0.00
19	(U) Replacement HD bolts for grid line 7		1,507.56	100.00 %	1,507.56	1,507.56	0.00	0.00
22	(U) Underpinning in GL-7 (Spraycrete)		7,715.40	100.00 %	7,715.40	7,715.40	0.00	0.00
23	(U) Temporary office - credit		-17,558.70	100.00 %	-17,558.70	-17,558.70	0.00	0.00
24	(U) Septic tank disposal - November		2,944.67	100.00 %	2,944.67	2,944.67	0.00	0.00
26	(U) Ops team - Storage units		2,956.68	100.00 %	2,956.68	2,956.68	0.00	0.00
27	(U) Relocating furniture in mezzanine - Dayworks		1,472.62	100.00 %	1,472.62	1,472.62	0.00	0.00
28	(U) Additional container for ops team		543.60	100.00 %	543.60	543.60	0.00	0.00
29	(U) Portacom toilets drainage connection		3,273.62	100.00 %	3,273.62	3,273.62	0.00	0.00
30	(U) Emergency Lighting Controls - Extension		1,343.27	100.00 %	1,343.27	1,343.27	0.00	0.00
31	(U) Citi-box containers rental charges		1,313.32	100.00 %	1,313.32	1,313.32	0.00	0.00
32	(U) Portacom - Unblock ablution block		485.10	100.00 %	485.10	485.10	0.00	0.00
34	(U) Pipe opening remedial	SI-07	2,663.29	100.00 %	2,663.29	0.00	2,663.29	0.00
35	(U) Replacing carpets and vinyl		48,403.85	0.00 %	0.00	0.00	0.00	48,403.85
37	(U) Redirecting the water mains		24,750.83	0.00 %	0.00	0.00	0.00	24,750.83
38	(U) Sliding Window - supply and install		3,334.07	0.00 %	0.00	0.00	0.00	3,334.07
39	(U) Citi box containers - Februray		675.67	100.00 %	675.67	0.00	675.67	0.00
40	(U) Citi-box containers - March		675.68	100.00 %	675.68	0.00	675.68	0.00
41	(U) VO - Additional ply for birdcage		3,036.60	100.00 %	3,036.60	0.00	3,036.60	0.00
42	(U) Night Shift - Overseeing C&R works		15,852.38	100.00 %	15,852.38	0.00	15,852.38	0.00
			387,819.15		229,216.67	171,046.32	58,170.35	158,602.48

CONTRACT SUMMARY

<u>Description</u>	<u>Contract</u>	<u>PTD</u>	<u>Previous</u>	<u>Current</u>
Original Contract:	4,172,492.92	2,101,374.72	1,782,647.31	318,727.41
Variations:	387,819.15	229,216.67	171,046.32	58,170.35
Revised Contract:	4,560,312.07	2,330,591.39	1,953,693.63	376,897.76
Less Retentions:		83,285.34	76,689.63	6,595.71
Certified Payments:		2,247,306.05	1,877,004.00	370,302.05

PAYMENT DETAILS

Claim Amount:	370,302.05
Add GST	55,545.30
Payment Amount:	425,847.35
Payment Due:	20/04/26

CLIENT AUTHORISATION

Approved By: _____ Signature: _____

Date: _____

Please approve and return a signed and dated copy to Vignesh Prasad (vignesh@kynochconstruction.co.nz) as soon as possible.