

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0

Issue Date: 10 March 2026

PAYMENT RECOMMENDATION - LETTER

Hope River

251A Main Highway
Ellerslie
AUCKLAND
1060

Dear Owen,

Gilmours Central Seismic Upgrade

Project Number S-02314

Payment Recommendation No. 7 Rev No. 0

Please find enclosed our recommendation for Progress Payment No. 7 for the above project.

This interim recommendation for payment is based on the cumulative value of work done, and is **only for payment on account. This is not binding nor conclusive of acceptance of the work.**

DMP used reports, photographs and information from the site and project team to assess the value of works completed under the contract; as a result we advise the following:-

Cumulative Value:

1. Net Monthly Value of Work Complete	\$215,618.71
2. GST @ 15%	\$32,342.81
3. Recommended Progress Payment	Total
	\$247,961.51

The split for LL and OP is as follows: (excluding Goods and Services Tax)

Landlord : **215,618.70**

Operator : **0.00**

We trust this satisfies your current requirements but please contact us if you would like to discuss any of the contents in further detail.

PREPARED BY:



Mcinnes Taljaard
Senior Quantity Surveyor

APPROVED BY:



Zane Shrosbree
Director

GILMOURS CENTRAL SEISMIC UPGRADE



Payment Recommendation No. 7 Rev No. 0

PAYMENT RECOMMENDATION - SUMMARY

Principal:	Foodstuffs North Island	Claim Received:	27 February 2026
Engineer to the Contract:	Owen Sanders	Provisional Payment Schedule Due:	10 March 2026
Principal / Main Contractor:	Kynoch Construction	Payment Schedule Due:	17 March 2026
Payment Claim / Schedule:	7	Payment Due:	20 March 2026

(In accordance with the Construction Contracts Act 2002)

Contract Sum:	4,172,492.92
Adjustment to Provisional Sums:	0.00
Approved Variation Orders:	171,046.32
Adjusted Contract Sum:	4,343,539.24

Value of Works Claimed to date	1,953,693.63
Adjustments	0.00
Total Value of Works Recommended for Payment	1,953,693.63

Less Retentions :			
	10%	of total works recommended	(200,000.00)
	5%	of total works recommended	(800,000.00)
	1.75%	of total works recommended	(953,693.63)

Total Payment to Date	1,877,003.99
------------------------------	---------------------

Less Previously Certified	(1,661,385.29)
---------------------------	----------------

Recommended Payment to Contractor (Excluding GST)	215,618.71
--	-------------------

GST	15%	32,342.81
-----	-----	-----------

Total (Including GST)	247,961.51
------------------------------	-------------------

This Recommendation for Progress Payment is prepared solely to effect payment due under the Conditions of Contract and should not be used or relied upon by any other party or for any other purpose.

The Recommendation for Progress Payment assumes that all work has been executed to the quality standards presented in the Contract Document, except where otherwise notified in writing by Engineer to Contract as being defective.

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0

PAYMENT RECOMMENDATION - CONTRACT WORKS

Description	Contract Sum	Contractor Claim (To date)	Total Recommended	%	Recommended Variance to Claim	Previously Paid	Recommended This Period	Comments
	1	2	3		4 = 3 - 2	5	6 = 3 - 5	
Demolition								
Demolition existing structure	120,480.00	51,204.00	51,204.00	43%	-	40,205.00	10,999.00	
Removal and reinstatement of PIR	27,944.00	-	-	0%	-	-	-	
Removal and reinstatement of chiller units	6,490.25	-	-	0%	-	-	-	
Temp lighting to birdcage - setup	14,297.75	10,723.31	10,723.31	75%	-	9,293.54	1,429.78	
Bulk Excavation	64,504.78	9,244.00	9,244.00	14%	-	9,244.00	-	
Drainage								
Relocation of stormwater, sewer and water	156,773.92	156,773.92	156,773.92	100%	-	156,773.92	-	
Car Park & Yard								
Concrete driveway	30,800.00	-	-	0%	-	-	-	
Asphalt prep and hotmix	24,860.00	-	-	0%	-	-	-	
Substructure								
General substructure works	256,840.78	84,338.74	84,338.74	33%	-	84,338.74	-	
Pile drilling	62,257.00	62,257.00	62,257.00	100%	-	62,257.00	-	
Reinforcing steel	104,865.35	62,691.37	62,691.37	60%	-	62,691.37	-	
Frame								
Steel	1,184,000.00	415,798.80	415,798.80	35%	-	330,572.40	85,226.40	
External Walls & Exterior Finishes								
Works to external walls	47,537.47	-	-	0%	-	-	-	
Internal Partitions & Doors								
Redecoration	18,344.00	-	-	0%	-	-	-	
Ceiling Finishes								
Suspended ceilings	68,026.70	-	-	0%	-	-	-	
HVAC								
Removal and reinstatement of aircon units	14,298.00	6,516.00	6,516.00	46%	-	6,516.00	-	
Fire Protection								
Fire Sprinkler Alteration	200,000.00	24,588.76	24,588.76	12%	-	24,588.76	-	
Preliminaries								
Temp fencing and hoarding	250,000.00	87,500.00	87,500.00	35%	-	71,875.00	15,625.00	
Scaffolding and Encapsulation	40,160.00	11,445.60	11,445.60	29%	-	11,445.60	-	
Ply barriers to birdcage	893,343.50	537,689.50	537,689.50	60%	-	469,500.00	68,189.50	
Temp ablation blocks	22,500.00	16,875.00	16,875.00	75%	-	13,510.11	3,364.89	
Temp office	54,865.97	41,917.95	41,917.95	76%	-	39,112.56	2,805.39	
Temp driveway	37,607.20	37,607.20	37,607.20	100%	-	37,607.20	-	
Temp lighting to birdcage - setup	50,565.00	35,395.50	35,395.50	70%	-	35,395.50	-	
Margin								
Temp lighting to birdcage - setup	21,131.25	15,848.44	15,848.44	75%	-	13,735.31	2,113.13	
SUB TOTAL CONTRACT WORKS	4,022,492.92	1,755,915.09	1,755,915.09	44%	-	1,550,537.01	205,378.08	
Materials Onsite					-	-	-	
Materials Offsite					-	-	-	
SUB TOTAL CONTRACT WORKS	4,022,492.92	1,755,915.09	1,755,915.09	44%	-	1,550,537.01	205,378.08	
Provisional Sums	150,000.00	26,732.22	26,732.22	18%	-	26,732.22	-	
Variations		171,046.32	171,046.32		-	156,965.16	14,081.16	Comments provided on variation tab
SUB TOTAL PROVISIONAL SUMS, VARIATIONS & CONTRACT WORKS	4,172,492.92	1,953,693.63	1,953,693.63	47%	-	1,734,234.39	219,459.24	
Retentions		(76,689.63)	(76,689.64)		(0.01)	(72,849.10)	(3,840.54)	Retentions inline with approved payment value
TOTAL	4,172,492.92	1,877,004.00	1,877,003.99	45%	(0.01)	1,661,385.29	215,618.71	

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0

PAYMENT RECOMMENDATION - WORK BREAKDOWN STRUCTURE

Description	Contract Sum	Contractor Claim (To date)	Total Recommended	%	Recommended Variance to Claim	Previously Paid	Recommended This Period	Comments
	1	2	3		4 = 3 - 2	5	6 = 3 - 5	
Demolition	169,212.00	61,927.31	61,927.31	37%	-	49,498.54	12,428.78	
Bulk Excavation	64,504.78	9,244.00	9,244.00	14%	-	9,244.00	-	
Site Preparation and Clearance	-	-	-	0%	-	-	-	
Drainage	156,773.92	156,773.92	156,773.92	100%	-	156,773.92	-	
Car Park & Yard	55,660.00	-	-	0%	-	-	-	
Landscaping	-	-	-	0%	-	-	-	
Roadworks outside Boundary	-	-	-	0%	-	-	-	
Fuel Station	-	-	-	0%	-	-	-	
Site Works Other	-	-	-	0%	-	-	-	
Car Park & Yard Fitout	-	-	-	0%	-	-	-	
Utilities Siteworks	-	-	-	0%	-	-	-	
EV Charging Station	-	-	-	0%	-	-	-	
Substructure	423,963.13	209,287.11	209,287.11	49%	-	209,287.11	-	
Frame	1,184,000.00	415,798.80	415,798.80	35%	-	330,572.40	85,226.40	
Internal Fitout Steel Support Systems	-	-	-	0%	-	-	-	
Upper Floors and Stairs	-	-	-	0%	-	-	-	
Roof	-	-	-	0%	-	-	-	
Plant Platforms, Screening & Access Ways	-	-	-	0%	-	-	-	
External Walls & Exterior Finishes	47,537.47	-	-	0%	-	-	-	
External Windows & Doors	-	-	-	0%	-	-	-	
BWIC with Services	-	-	-	0%	-	-	-	
Concrete set downs, wear slabs, trenching	-	-	-	0%	-	-	-	
Building Other (Cold Shell)	-	-	-	0%	-	-	-	
Lifts and Escalators	-	-	-	0%	-	-	-	
Internal Partitions & Doors	18,344.00	-	-	0%	-	-	-	
Internal Wall Finishes	-	-	-	0%	-	-	-	
Internal Wall Protection	-	-	-	0%	-	-	-	
External Lighting	-	-	-	0%	-	-	-	
Internal Lighting	-	-	-	0%	-	-	-	
Generator	-	-	-	0%	-	-	-	
Transformer	-	-	-	0%	-	-	-	
CCTV	-	-	-	0%	-	-	-	
MATV	-	-	-	0%	-	-	-	
PA System	-	-	-	0%	-	-	-	
Phone & Data Cabling	-	-	-	0%	-	-	-	
Security System	-	-	-	0%	-	-	-	
Ceiling Finishes	68,026.70	-	-	0%	-	-	-	
Floor Finishes	-	-	-	0%	-	-	-	
Specialist Floor Finishes	-	-	-	0%	-	-	-	
Power	-	-	-	0%	-	-	-	
Plumbing and Gas Fitting	-	-	-	0%	-	-	-	
HVAC	14,298.00	6,516.00	6,516.00	46%	-	6,516.00	-	
Fire Protection	200,000.00	24,588.76	24,588.76	12%	-	24,588.76	-	
Signage	-	-	-	0%	-	-	-	
Refrigeration Plant & Installation	-	-	-	0%	-	-	-	
Timber Joinery	-	-	-	0%	-	-	-	
Metalwork	-	-	-	0%	-	-	-	
Solar Panel	-	-	-	0%	-	-	-	
Building Fit-out Other	-	-	-	0%	-	-	-	
Preliminaries	1,370,172.92	784,279.19	784,279.19	57%	-	692,181.28	92,097.90	
Margin	250,000.00	87,500.00	87,500.00	35%	-	71,875.00	15,625.00	
SUB TOTAL CONTRACT WORKS	4,022,492.92	1,755,915.09	1,755,915.09	44%	-	1,550,537.01	205,378.08	
Materials Onsite	-	-	-	0%	-	-	-	
Materials Offsite	-	-	-	0%	-	-	-	
SUB TOTAL CONTRACT WORKS	4,022,492.92	1,755,915.09	1,755,915.09	44%	-	1,550,537.01	205,378.08	
Provisional Sums	150,000.00	26,732.22	26,732.22	18%	-	26,732.22	-	
Variations	-	171,046.32	171,046.32	-	-	156,965.16	14,081.16	
SUB TOTAL PROVISIONAL SUMS, VARIATIONS & CONTRACT WORKS	4,172,492.92	1,953,693.63	1,953,693.63	47%	-	1,734,234.39	219,459.24	
Retentions	-	(76,689.63)	(76,689.64)		(0.01)	(72,849.10)	(3,840.54)	
TOTAL	4,172,492.92	1,877,004.00	1,877,003.99	45%	(0.01)	1,661,385.29	215,618.71	

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0



PAYMENT RECOMMENDATION - PROVISIONAL SUMS

PS No.	Description	Contract Sum	LL / OP	Trade	Contractor Claim (To date)	Total Recommended	%	Recommended Variance to Claim	Previously paid	Recommended This Period	Comments
PS 1	Removal and reinstatement of fence	15,000.00	LL	Car Park & Yard	6,185.11	6,185.11	41%	-	6,185.11	-	Cost ok
PS 2	Carpentry General	70,000.00	LL	Internal Partitions & Doors	5,457.38	5,457.38	8%	-	5,457.38	-	Paid on account, proper dayworks sheets to be provided
PS 3	Remedial works to interior walls	25,000.00	LL	Internal Wall Finishes	-	-	0%	-	-	-	
PS 4	Services	40,000.00	LL	Power	15,089.73	15,089.73	38%	-	15,089.73	-	Paid on account only
	TOTAL	150,000			26,732	26,732		0	26,732	0	

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0



PAYMENT RECOMMENDATION - VARIATIONS

CI No.	Description	Contractor's Submission	LL / OP	Trade	Contractor Claim (To date)	Total Recommended	%	Recommended Variance to Claim	Previously paid	Recommended This Period	Comments
	Contract Instructions										
CI 1	Birdnetting in ambient area	11,169.55	OP	Ceiling Finishes	11,169.55	11,169.55	100%	-	11,169.55	-	VO CLOSED OUT - cost as accepted by OP
CI 2	Manawatu security fencing	10,069.49	LL	Car Park & Yard	10,069.49	10,069.49	100%	-	10,069.49	-	VO CLOSED OUT
CI 3	Cost transfer from extension contract	47,328.73	LL	Frame	36,590.97	36,590.97	77%	-	36,590.97	-	VO CLOSED OUT - Contractor to update overall claim and remove birdnetting
CI 4	Move mechanical duct - as requested by ops	1,476.09	OP	HVAC	1,476.09	1,476.09	100%	-	1,476.09	-	VO CLOSED OUT
CI 5	Tidy existing cabling in canopy area	4,322.01	OP	Power	4,322.01	4,322.01	100%	-	4,322.01	-	VO CLOSED OUT
CI 6	Additional excavation - Temporary driveway	10,974.02	LL	Substructure	10,974.02	10,974.02	100%	-	10,974.02	-	VO CLOSED OUT
CI 7	Remove existing roof static line	231.00	LL	Roof	231.00	231.00	100%	-	231.00	-	VO CLOSED OUT
CI 8	Structural steel - Construction drawing changes	83,968.46	LL	Frame	6,717.50	6,717.50	8%	-	6,717.50	-	VO CLOSED OUT
CI 9	Silvester Clark - Temporary Propping Design	1,896.51	LL	Preliminary & General	1,896.51	1,896.51	100%	-	1,896.51	-	VO CLOSED OUT
CI 10	Earthing - Kiosk	2,401.07	LL	Power	2,401.07	2,401.07	100%	-	-	2,401.07	VO CLOSED OUT
CI 11	Septic tank cleaning	2,842.33	LL	Preliminary & General	2,842.33	2,842.33	100%	-	2,842.33	-	VO CLOSED OUT
CI 12	Additional excavation - Terra Civil	45,794.28	LL	Bulk Excavation	45,794.28	45,794.28	100%	-	38,146.32	7,647.96	VO CLOSED OUT
CI 13	Temporary road maintenance	3,228.22	LL	Car Park & Yard	3,228.22	3,228.22	100%	-	3,228.22	-	VO CLOSED OUT
CI 15	Footing - Additional width excavated	16,250.95	LL	Bulk Excavation	16,250.95	16,250.95	100%	-	13,562.09	2,688.86	VO CLOSED OUT
CI 16	Trimming/flush cutting existing beam	9,790.10	LL	Substructure	9,790.10	9,790.10	100%	-	9,790.10	-	VO CLOSED OUT
CI 18	Rental charges for 2x containers (November)	1,295.09	OP	Preliminary & General	1,295.09	1,295.09	100%	-	1,295.09	-	Credit for deposit to be returned once containers returned
CI 19	Replacement HD bolts for grid line 7	1,507.56	LL	Frame	1,507.56	1,507.56	100%	-	1,507.56	-	VO CLOSED OUT
CI 22	Underpinning in GL-7 (Spraycrete)	7,715.40	LL	Substructure	7,715.40	7,715.40	100%	-	7,715.40	-	VO CLOSED OUT
CI 23	Temporary office - credit	(17,558.70)	LL	Preliminary & General	(17,558.70)	(17,558.70)	100%	-	(17,558.70)	-	VO CLOSED OUT
CI 24	Septic tank disposal - November	2,944.67	LL	Preliminary & General	2,944.67	2,944.67	100%	-	2,944.67	-	VO CLOSED OUT
CI 25	Ops team - Storage units	2,956.68	OP	Preliminary & General	2,956.68	2,956.68	100%	-	2,956.68	-	VO CLOSED OUT
CI 26	Relocating furniture in mezzanine - Dayworks	1,472.62	OP	Building Fit-out Other	1,472.62	1,472.62	100%	-	1,472.62	-	VO CLOSED OUT
CI 27	Additional container for ops team	543.60	LL	Preliminary & General	543.60	543.60	100%	-	543.60	-	VO CLOSED OUT
CI 28	Portacom toilets drainage connection	3,273.62	LL	Preliminary & General	3,273.62	3,273.62	100%	-	3,273.62	-	VO CLOSED OUT
CI 30	Emergency Lighting Controls - Extension	1,343.27	LL	Power	1,343.27	1,343.27	100%	-	-	1,343.27	VO CLOSED OUT
CI 31	Citi-box containers rental charges	1,313.32	LL	Preliminary & General	1,313.32	1,313.32	100%	-	1,313.32	-	VO CLOSED OUT
CI 32	Portacom - Unblock ablation block	485.10	LL	Preliminary & General	485.10	485.10	100%	-	485.10	-	VO CLOSED OUT
	TOTAL	329,376			171,046	171,046		0	156,965	14,081	

GILMOURS CENTRAL SEISMIC UPGRADE

Payment Recommendation No. 7 Rev No. 0

PAYMENT RECOMMENDATION - SAP RECONCILLIATION

WBS	Description	Contract	Cumulative Recommended (LL + OP)	Contract Works (LL)	Contract Provisional Sum's (LL)	Total Recommended (LL)	Paid to Date (LL)	Recommended this Claim (LL)	Contract (OP)	Contract Provisional Sum's (OP)	Total Recommended (OP)	Paid to Date (OP)	Recommended this Claim (OP)
04-01	Demolition	169,212.00	61,242.62	161,712.00	-	58,739.81	46,995.74	11,744.08	7,500.00	-	2,502.81	2,502.80	0.00
04-02	Bulk Excavation	64,504.78	64,504.78	64,504.78	-	64,504.78	60,952.41	3,552.37	-	-	-	-	-
04-03	Site Preparation and Clearance	-	-	-	-	-	-	-	-	-	-	-	-
04-04	Drainage	156,773.92	156,773.92	156,773.92	-	156,773.92	156,773.92	-	-	-	-	-	-
04-05	Car Park & Yard	70,660.00	19,482.82	55,660.00	15,000.00	19,482.82	19,482.82	-	-	-	-	-	-
04-06	Landscaping	-	-	-	-	-	-	-	-	-	-	-	-
04-07	Roadworks outside Boundary	-	-	-	-	-	-	-	-	-	-	-	-
04-08	Fuel Station	-	-	-	-	-	-	-	-	-	-	-	-
04-09	Site Works Other	-	-	-	-	-	-	-	-	-	-	-	-
04-10	Car Park & Yard Fitout	-	-	-	-	-	-	-	-	-	-	-	-
04-11	Utilities Siteworks	-	-	-	-	-	-	-	-	-	-	-	-
04-12	EV Charging Station	-	-	-	-	-	-	-	-	-	-	-	-
	Site works Total	461,150.70	302,004.14	438,650.70	15,000.00	299,501.33	284,204.88	15,296.45	7,500.00	-	2,502.81	2,502.80	0.00
05-01	Substructure	423,963.13	237,997.63	423,963.13	-	237,997.63	237,997.63	-	-	-	-	-	-
05-02	Frame	1,184,000.00	467,007.67	1,184,000.00	-	467,007.67	375,388.43	91,619.24	-	-	-	-	-
05-03	Internal Fitout Steel Support Systems	-	-	-	-	-	-	-	-	-	-	-	-
05-04	Upper Floors and Stairs	-	-	-	-	-	-	-	-	-	-	-	-
05-05	Roof	-	-	-	-	-	-	-	-	-	-	-	-
05-06	Plant Platforms, Screening & Access	-	-	-	-	-	-	-	-	-	-	-	-
05-07	External Walls & Exterior Finishes	47,537.47	-	47,537.47	-	-	-	-	-	-	-	-	-
05-08	External Windows & Doors	-	-	-	-	-	-	-	-	-	-	-	-
05-09	BWIC with Services	-	-	-	-	-	-	-	-	-	-	-	-
05-10	Concrete set downs, wear slabs,	-	-	-	-	-	-	-	-	-	-	-	-
05-11	Building Other	-	-	-	-	-	-	-	-	-	-	-	-
	Cold Shell Total	1,655,500.60	705,005.30	1,655,500.60	-	705,005.30	613,386.06	91,619.24	-	-	-	-	-
06-01	Lifts, Escalators and Travelators	-	-	-	-	-	-	-	-	-	-	-	-
06-02	Internal Partitions & Doors	88,344.00	5,457.38	-	70,000.00	5,457.38	5,457.38	-	18,344.00	-	-	-	-
06-03	Internal Wall Finishes	25,000.00	-	-	25,000.00	-	-	-	-	-	-	-	-
06-04	Internal Wall Protection	-	-	-	-	-	-	-	-	-	-	-	-
06-05	External Lighting	-	-	-	-	-	-	-	-	-	-	-	-
06-06	Internal Lighting	-	-	-	-	-	-	-	-	-	-	-	-
06-07	Generator	-	-	-	-	-	-	-	-	-	-	-	-
06-08	Transformer	-	-	-	-	-	-	-	-	-	-	-	-
06-09	CCTV	-	-	-	-	-	-	-	-	-	-	-	-
06-10	AV System	-	-	-	-	-	-	-	-	-	-	-	-
06-11	PA System	-	-	-	-	-	-	-	-	-	-	-	-
06-12	Phone & Data Cabling	-	-	-	-	-	-	-	-	-	-	-	-
06-13	Security System	-	-	-	-	-	-	-	-	-	-	-	-
06-14	Ceiling Finishes	68,026.70	16,967.65	-	-	-	-	-	68,026.70	-	16,967.65	16,967.65	-
06-15	Floor Finishes	-	-	-	-	-	-	-	-	-	-	-	-
06-16	Specialist Floor Finishes	-	-	-	-	-	-	-	-	-	-	-	-
06-17	Power	40,000.00	18,816.08	-	40,000.00	18,816.08	15,089.73	3,726.35	-	-	-	-	-
06-18	Plumbing and Gas Fitting	-	-	-	-	-	-	-	-	-	-	-	-
06-19	HVAC	14,298.00	7,988.62	14,298.00	-	6,516.00	6,516.00	-	-	-	1,472.62	1,472.62	-
06-20	Fire Protection	200,000.00	24,588.76	200,000.00	-	24,588.76	24,588.76	-	-	-	-	-	-
06-21	Signage	-	-	-	-	-	-	-	-	-	-	-	-
06-22	Refrigeration Plant & Installation	-	-	-	-	-	-	-	-	-	-	-	-
06-23	Timber joinery	-	-	-	-	-	-	-	-	-	-	-	-
06-24	Metalwork	-	-	-	-	-	-	-	-	-	-	-	-
06-25	Solar Panel	-	-	-	-	-	-	-	-	-	-	-	-
06-26	Building Fit-out other	-	-	-	-	-	-	-	-	-	-	-	-
	Warm Shell Total	435,668.70	73,818.49	214,298.00	135,000.00	55,378.22	51,651.87	3,726.35	86,370.70	-	18,440.27	18,440.27	-
	Sub-Total (Siteworks + Building Works)	2,552,320.00	1,080,827.93	2,308,449.30	150,000.00	1,059,884.85	949,242.81	110,642.04	93,870.70	-	20,943.08	20,943.07	0.00
08-01	Preliminary & General	1,370,172.92	783,871.52	1,363,882.92	-	777,818.14	684,256.44	93,561.70	6,290.00	-	6,053.38	6,053.38	0.00
08-02	Margin	250,000.00	88,976.19	243,800.00	-	85,330.00	70,092.50	15,237.50	6,200.00	-	3,646.19	3,646.19	0.00
09-01	Contingency	-	-	-	-	-	-	-	-	-	-	-	-
	P&G, Margin and Contingency	1,620,172.92	872,847.71	1,607,682.92	-	863,148.14	754,348.94	108,799.20	12,490.00	-	9,699.57	9,699.57	0.01
	Sub-Total (Siteworks + Building Works)	4,172,492.92	1,953,675.64	3,916,132.22	150,000.00	1,923,032.99	1,703,591.75	219,441.24	106,360.70	-	30,642.65	30,642.64	0.01
	Retentions		(76,671.64)			(74,814.65)	(70,992.11)	(3,822.54)			(1,856.99)	(1,856.99)	0.00

PAYMENT RECOMMENDATION - SAP RECONCILLIATION

WBS	Description	Contract	Cumulative Recommended (LL + OP)	Contract Works (LL)	Contract Provisional Sum's (LL)	Total Recommended (LL)	Paid to Date (LL)	Recommended this Claim (LL)	Contract (OP)	Contract Provisional Sum's (OP)	Total Recommended (OP)	Paid to Date (OP)	Recommended this Claim (OP)
	Total	4,172,492.92	1,877,004.00	3,916,132.22	150,000.00	1,848,218.34	1,632,599.64	215,618.70	106,360.70	-	28,785.66	28,785.65	0.00